

CIP # - Driftwood Paving and Sidewalk

Status: Engineering/Design Phase

Project Category: Streets

Project Estimated Cost: \$165,000

Project Description

Creation of a Street from 6th to 7th between the City Hall Building and the open space. Street is temporarily called Driftwood for the current process. Name to be determined later. Street will include a sidewalk and curb west of the Skate Park fence, a 24ft wide, two-way asphalt paved drive area, then 20 spaces facing west

Project Manager

Rick McClung
Project Leader
City of Yachats
Rick@YachatsMail.org
541-819-2279

Project Schedule

7/18 to 6/19 -Public Works & Streets decided what the next street to pave is.

6/11/19 Applied for a \$100,000 grant from ODOT

7/1/19 Driftwood CIP adopted by Council

12/2/19 Selected Engineer to design project

12/12/19 Grant awarded by ODOT

6/9/20 Engineering design completed

6/10/20 Project goes to bid

7/9/20 Bid results = \$168,000

7/15/20 Council postpones decision

8/5/20 Council asks for public input for alternate designs

9/23/20 Council approves street design

Project Justification

- This project responds to a Council goal to create more visitor parking.
- Supports the Village Circulation Plan
- Supports the Park Plan
- Supports Trails as parking for trailhead
- Community Development Project

Project Image

